

Constructor 5



Factory Acceptance Test

Doc ref:

W:\Tegninger\2014\AF57-Constructor-05-06\Admin\FAT\AF57 FAT Constructor 5 rev02.doc

Strandgaten 202
5525 Haugesund
Tel: 52 70 62 50
Fax: 52 70 62 01
Email: post@kystdesign.no
Web: www.kystdesign.no

| Rev. | Date | Description | Internal | | | External | |
|------|------------|---------------------|------------|---------|----------|----------|----------|
| | | | Originator | Checked | Accepted | Checked | Approved |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| 02 | 14.01.2016 | Issued For Use | EKB | TBH | EKB | | |
| 01 | 06.01.2016 | Issued For Approval | EKB | TBH | EKB | | |

| | Name | Initials | Position |
|-----------------|--------------------------|----------|---------------------------------|
| Originator | Erik Kold Bakkevig | EKB | Manager |
| Checker | Torbjørn Bredland Hansen | TBH | Engineering Manager Electronics |
| Int. approver | Erik Kold Bakkevig | EKB | Manager |
| Client approver | | | |

Distribution Information THIS copy

| Copy No. | Distributed to: | Distribution Date: | Classification: |
|----------|-----------------|--------------------|-----------------|
| 1 | Kystdesign | | Restricted |
| 2 | DeepOcean | | Restricted |

| | | | |
|---|--|------------------------|---------------|
|  KYSTDESIGN SUB-SEA TECHNOLOGY | <i>Document Title</i> | <i>Date of issue</i> | <i>Page</i> |
| | Constructor 5 Factory Acceptance Test | 14/01/2016 AF57 FAT | 2 of 13 02 |

Table of contents:

| | <i>Page</i> |
|---|-------------|
| 1 GENERAL..... | 3 |
| 1.1 Purpose and Scope..... | 3 |
| 1.2 Drawing References..... | 3 |
| 2 Test Set-up and Preparations | 3 |
| 3 El. Pod Test: | 4 |
| 3.1 Pod Power Lid | 4 |
| 3.2 Pod Power Rack & Configuration | 4 |
| 3.3 Connectors | 6 |
| 3.3.1 MinK-8 Valve pack Connections (150VDC) & SH20 Light Box | 6 |
| 3.3.2 MinM-26 Gyro Connections..... | 6 |
| 3.3.3 MinK-8 Connections (115VAC) | 7 |
| 3.3.4 Mink-10 Connections | 7 |
| 3.3.5 Camera Connections | 8 |
| 4 Sensors and lights | 9 |
| 4.1 Temperature Sensors..... | 9 |
| 4.2 Leak sensors | 9 |
| 4.3 Compensator & Reservoir Volumes..... | 10 |
| 4.4 Pressure sensors..... | 10 |
| 4.5 Lights and light JB | 11 |
| 5 Alarms and alarm levels..... | 12 |
| 5.1 VP 24VDC Ground fault alarms..... | 12 |
| 5.2 Alarm Levels..... | 12 |

| | | | |
|--|---|---|-------------------------------|
|  KYSTDESIGN <small>SUB-SEA TECHNOLOGY</small> | <i>Document Title</i> Constructor 5 <i>Factory Acceptance Test</i> | <i>Date of issue</i> 14/01/2016 | <i>Page</i> 3 of 13 |
| | | <i>Doc. No.</i> AF57 FAT | <i>Rev.</i> 02 |

1 GENERAL

1.1 PURPOSE AND SCOPE

Factory Acceptance Test is performed with the objective to verify the functional capabilities of the ROV against the contractual specifications.

This report describes the testing activities and acceptance criteria for each critical function. One signed copy of this document will also be used to log and file the testing activities.

1.2 DRAWING REFERENCES

1. AF57-1-1000E01 ROV External Cabling
2. AF57-1-1050E01, 2, 3, 5, 10, 11, 20, 21, 22, 23, 24, 25, 27, 28, 29 ROV EI Pod
3. AF25-1000H01 Main Hydraulic Schematic
4. AF57-1-1000H02 Aux Hydraulic Schematic

2 TEST SET-UP AND PREPARATIONS

The FAT will be carried out at Kystdesigns premises in Møllerveien, Haugesund.

The following equipment is required to perform the FAT:

- Hydraulic Measuring instrument with the following sensors:
 - Pressure sensor 0-60Bar
 - Pressure sensor 0-250Bar
 - Temperature sensor
- Hydraulic hoses and fittings necessary to connect sensors to Rov Hydraulic system
- Test Manifold for test of Hydraulic Pressure Sensors
- Enerpack pump
- Multimeter
- Computer with two comports
- Test cable for MinK-8
- Test cable for MinK-10
- Test cable for MinL w coax
- Test cable for SH20 8p
- 500k ohm GFD test cable
-
- Topside fibre system
- Dual fibre cable and 2x 10dB fibre attenuators
- PXI w control SW
- Computer with monitor program
- PAL Video monitor
- HD-SDI Monitor

The FAT comprises dry test of control system, cameras, lamps and hydraulic sensors. The test will be performed with open valve packs and electronic pod.



| Document Title | Date of issue | Page |
|----------------|-------------------------|------------|
| | Constructor 5 | 14/01/2016 |
| | Factory Acceptance Test | Doc. No. |
| | AF57 FAT | Rev. |
| | 02 | |

3 EL. POD TEST:

3.1 POD POWER LID

| Description | Acceptance criteria | Accepted |
|-------------|----------------------------------|-------------------------------------|
| TP1 Pinout | According to drw -1050E11 | <input checked="" type="checkbox"/> |
| GND | Connected to chassis, < 1 ohm | <input checked="" type="checkbox"/> |
| Farm type | Farm type 2 750w/1000W | <input checked="" type="checkbox"/> |
| Fan 115vac | Fan type and flow into heat sink | <input checked="" type="checkbox"/> |
| 150vdc | Rectified supplied 115vac | <input checked="" type="checkbox"/> |
| 12vdc | +0.1v | <input checked="" type="checkbox"/> |
| 24vdc | +0.1v | <input checked="" type="checkbox"/> |
| 48vdc | +0.1v | <input checked="" type="checkbox"/> |

3.2 POD POWER RACK & CONFIGURATION

No Link with surface rack:

| Description | Acceptance criteria | Accepted |
|---------------------------------------|---|-------------------------------------|
| Backplane Isolation spacer | Installed | <input checked="" type="checkbox"/> |
| Relay cards Fuse settings | According to drw -1050E10 | <input checked="" type="checkbox"/> |
| Serial Cards Piggybacks | According to drw -1050E05 | <input checked="" type="checkbox"/> |
| Video Mux Tested | Marked "Tested OK" | <input checked="" type="checkbox"/> |
| Ethernet Mux Tested | Marked "Tested OK" | <input checked="" type="checkbox"/> |
| Cards and modules marked | Front labels on handles | <input checked="" type="checkbox"/> |
| 150v Pow Capacitors C1 | Polarity, discharge resistor installed | <input checked="" type="checkbox"/> |
| 24vdc Lin Capacitors C2 | Polarity, discharge resistor installed | <input checked="" type="checkbox"/> |
| GND | Connected to chassis, < 1 ohm frame | <input checked="" type="checkbox"/> |
| Supplied 12vdc | 12vdc, Backplane LED lit | <input checked="" type="checkbox"/> |
| Supplied 115vac | 115vac, Backplane LEDs lit | <input checked="" type="checkbox"/> |
| Supplied 150vdc | 150vdc, Backplane LED lit | <input checked="" type="checkbox"/> |
| Supplied 24vdc external | 24vdc, Backplane LEDs lit | <input checked="" type="checkbox"/> |
| Supplied 48vdc | 48vdc, Backplane LED lit | <input checked="" type="checkbox"/> |
| Supplied 24v Lin | 24vdc, Backplane LED lit | <input checked="" type="checkbox"/> |
| Fan 24vdc | Fan type and flow up direction | <input checked="" type="checkbox"/> |
| Relay card 1 Power | Power Led lit | <input checked="" type="checkbox"/> |
| Relay card 2 Power | Power Led lit | <input checked="" type="checkbox"/> |
| GFD Card power | Power Leds lit | <input checked="" type="checkbox"/> |
| Master Card power (No link) | Power Leds lit | <input checked="" type="checkbox"/> |
| Video Card 1 power (No link) | Power Leds lit | <input checked="" type="checkbox"/> |
| Video Card 2 power (No link) | Power Leds lit | <input checked="" type="checkbox"/> |
| Serial Card 1 power (No link) | Power Leds lit | <input checked="" type="checkbox"/> |
| Serial Card 2 power (No link) | Power Leds lit | <input checked="" type="checkbox"/> |
| Serial Card 3 power (No link) | Power Leds lit | <input checked="" type="checkbox"/> |
| Video Mux AV card power | Av Card Leds lit, fan spinning | <input checked="" type="checkbox"/> |
| Video Mux DV Card power | DV card Leds lit | <input checked="" type="checkbox"/> |
| Status leds (With no link to surface) | Only Master Status slowly flashing Leds lit | <input checked="" type="checkbox"/> |

| | | | |
|--|--|----------------------|-------------|
|  KYSTDESIGN SUBSEA TECHNOLOGY | <i>Document Title</i> | <i>Date of issue</i> | <i>Page</i> |
| | Constructor 5 Factory Acceptance Test | 14/01/2016 | 5 of 13 |
| | | Doc. No. | Rev. |
| | | AF57 FAT | 02 |

Link with surface rack:

| Description | Acceptance criteria | Accepted |
|------------------------|-----------------------------|-------------------------------------|
| Link with surface | Link with all cards in rack | <input checked="" type="checkbox"/> |
| GFD Lights | Verify min and max readings | <input checked="" type="checkbox"/> |
| GFD 12vdc | Verify min and max readings | <input checked="" type="checkbox"/> |
| GFD 24vdc External | Verify min and max readings | <input checked="" type="checkbox"/> |
| GFD 48vdc | Verify min and max readings | <input checked="" type="checkbox"/> |
| GFD 115vac | Verify min and max readings | <input checked="" type="checkbox"/> |
| Voltage level readings | Match real values | <input checked="" type="checkbox"/> |
| Current reading | Match real values | <input checked="" type="checkbox"/> |
| Pod temp | Match real values | <input checked="" type="checkbox"/> |
| Pod Water detect | | <input checked="" type="checkbox"/> |

| | | | |
|--|---|-----------------------------|-------------------|
|  KYSTDESIGN <small>SUB-SEA TECHNOLOGY</small> | <i>Document Title</i> Constructor 5 Factory Acceptance Test | <i>Date of issue</i> | <i>Page</i> |
| | | 14/01/2016 | 6 of 13 |
| | | Doc. No. AF57 FAT | Rev. 02 |

3.3 CONNECTORS

General for all connectors:

Serial and Ethernet links shall be tested with pier to pier communication between two units e.g. two PCs. "Loop back" test is not good enough.

Serial channels power shall be verified to go on/off

Power shall be measured while on and off to verify that relays do turn On & Off 100%
Tip: Make a GFD and verify that it can be isolated

Use drawings to check pinout and type of signal connected for each connector tested.

3.3.1 MinK-8 Valve pack Connections (150VDC) & SH20 Light Box

1. Use the MinK-8 and SH20 8p test cables.
2. Monitor the test cable power while switching power on and off for the connection to be tested.
3. Check signal polarity.
4. Secure one end of the ground fault test cable to the ROV frame, and connect the other end to pin 8 for MinK-8, (pin 2 on D2 light box).
5. An **115VAC (24vdc light box)** GFD alarm shall now occur on the operator screen.
6. Connect the PXI to the associated surface multiplexer channel.

| Conn | Data | GFD | 150Vdc (24Vdc) | Remark |
|------|-------------------------------------|-------------------------------------|-------------------------------------|-----------|
| A1 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | TCU |
| A2 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | ACU |
| B1 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | VP1 |
| B2 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | VP2 |
| D1 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | Light Box |

3.3.2 MinM-26 Gyro Connections

1. Use the test cable.
2. Connect the laptop/PC to the associated surface multiplexer channels.
3. Monitor the test cable power while switching power on and off for the connection to be tested.
4. Use "HyperTerminal" to test data transfer, both directions (up/down).
5. Secure one end of the ground fault test cable to the ROV frame, and connect the other end to pin 1.
6. A **24V GFD** alarm shall now occur on the operator screen.

| Conn | Data | GFD | 24V (48vdc) |
|------|-------------------------------------|-------------------------------------|-------------------------------------|
| E1 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| E2 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |



| | | |
|-------------------------|----------------------|-------------|
| <i>Document Title</i> | <i>Date of issue</i> | <i>Page</i> |
| Constructor 5 | 14/01/2016 | 7 of 13 |
| Factory Acceptance Test | Doc. No. AF57 FAT | Rev. 02 |

3.3.3 MinK-8 Connections (115VAC)

1. Use the test cable.
2. Connect the laptop/PC to the associated surface multiplexer channel.
3. Monitor the test cable LED while switching power on and off for the connection to be tested.
4. Use "HyperTerminal" to test data transfer, both directions (up/down).
5. Secure one end of the ground fault test cable to the ROV frame, and connect the other end to pin 7 or 8.
6. An **115VAC GFD** alarm shall now occur on the operator screen.

| Conn | Data | GFD | 115VAC | Remark |
|------|------|-----|--------|-------------|
| F1 | ✓ | ✓ | ✓ | IHPU 150Vdc |
| F2 | ✓ | ✓ | ✓ | |
| G1 | ✓ | ✓ | ✓ | |
| G2 | ✓ | ✓ | ✓ | |

3.3.4 Mink-10 Connections

1. Use the test cables.
2. Connect the laptop/PC to the associated surface multiplexer channel.
3. Monitor the test cable power while switching power on and off for the connection to be tested.
4. Use "HyperTerminal" to test data transfer, both directions (up/down).
5. Secure one end of the ground fault test cable to the ROV frame, and connect the other end to pin 10.
6. A **24V GFD(48V L2,M1)** alarm shall now occur on the operator screen.

| Conn | Data | GFD | 24Vdc | Remark |
|------|------|-----|--------|--------|
| H1 | ✓ | ✓ | ✓ | |
| H2 | ✓ | ✓ | ✓ | |
| I1 | ✓ | ✓ | ✓ | |
| I2 | ✓ | ✓ | ✓ | |
| J1 | ✓ | ✓ | ✓ | |
| J2 | ✓ | ✓ | ✓ | |
| K1 | ✓ | ✓ | ✓ | |
| K2 | ✓ | ✓ | ✓ | |
| L1 | ✓ | ✓ | ✓ | |
| L2 | ✓ | ✓ | ✓ | 48Vdc |
| M1 | ✓ | ✓ | ✓ | 48Vdc |
| M2 | ✓ | ✓ | ✓ (CP) | 24Vdc |

| | | | |
|---|--|---------------|---------|
|  KYSTDESIGN SUB - SEA TECHNOLOGY | Document Title Constructor 5 Factory Acceptance Test | Date of issue | Page |
| | | 14/01/2016 | 8 of 13 |
| | | Doc. No. | Rev. |
| | | AF57 FAT | 02 |

3.3.5 Camera Connections

1. Use cameras and cables applicable for the actual ROV
2. Check picture quality and verify that the Zoom and focus function is working
3. Check the GFD alarm by following the procedure below :
4. Disconnect camera and secure one end of the ground fault test cable to the ROV frame, and connect the other end to the pin number specified in the table below.
5. A 24V GFD alarm shall now occur on the operator screen

| Camera | Conn | Type | Picture | Zoom | Focus | GFD test pin | GFD |
|--------|------|-----------|-------------------------------------|-------------------------------------|-------------------------------------|--------------|-------------------------------------|
| 1 | N1 | IP | To be tested at SAT | | | 2 | <input checked="" type="checkbox"/> |
| 2 | N2 | | | | | 2 | <input checked="" type="checkbox"/> |
| 3 | O1 | | | | | 2 | <input checked="" type="checkbox"/> |
| 4 | O2 | | | | | 2 | <input checked="" type="checkbox"/> |
| 5 | P1 | PAL | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | 3 | <input checked="" type="checkbox"/> |
| 6 | P2 | PAL | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | 3 | <input checked="" type="checkbox"/> |
| 7 | Q1 | PAL | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | 3 | <input checked="" type="checkbox"/> |
| 8 | Q2 | PAL | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | 3 | <input checked="" type="checkbox"/> |
| 9 | R1 | IP/ Still | To be tested at SAT | | | 2 | <input checked="" type="checkbox"/> |
| 10 | R2 | Pal/Manip | | | | 2 | <input checked="" type="checkbox"/> |
| | | | | | | 6 | <input checked="" type="checkbox"/> |



4 SENSORS AND LIGHTS

4.1 TEMPERATURE SENSORS

- Verify temperature reading with reference to ambient before start up.
- An IR sensor can also be used for this test. $\pm 1^\circ$ deviation from test sensor

| | Sensor | Ambient temperature | Sensor reading | Accepted |
|----|---------------------------|---------------------|----------------|-------------------------------------|
| 1. | EI motor | 14 | 13.7 | <input checked="" type="checkbox"/> |
| 2. | Main system hydraulic oil | | 14.2 | <input checked="" type="checkbox"/> |
| 3. | Aux system hydraulic oil. | | 15 | <input checked="" type="checkbox"/> |
| 4. | Electronic POD | | 14.1 | <input checked="" type="checkbox"/> |

4.2 LEAK SENSORS

- All enclosures listed shall be open for this test except the electric motor.
- Short circuit the two sensing pins
- This action shall generate a Leak alarm on the operators monitor.
- Simulate motor leakage by short circuiting pin 1 & 2 on TCU connector J8.

| Part | Accepted |
|----------------|-------------------------------------|
| ACU | <input checked="" type="checkbox"/> |
| GFVP1 | <input checked="" type="checkbox"/> |
| GFVP2 | <input checked="" type="checkbox"/> |
| TCU | <input checked="" type="checkbox"/> |
| Electro motor | <input checked="" type="checkbox"/> |
| Term/Trafo box | <input checked="" type="checkbox"/> |
| Light Box | <input checked="" type="checkbox"/> |
| Control Pod | <input checked="" type="checkbox"/> |



| Document Title | Date of issue | Page |
|--|---------------|----------|
| | 14/01/2016 | 10 of 13 |
| | Doc. No. | Rev. |
| Constructor 5 Factory Acceptance Test | AF57 FAT | 02 |

4.3 COMPENSATOR & RESERVOIR VOLUMES

- Use compressed air to simulate oil volume in the compensator / reservoir
- Verify reading of 0% at empty compensator / reservoir.
- Verify reading of 100% at full compensator / reservoir.

| | Sensor | Accepted |
|---|------------------|----------|
| 1 | Main Comp | ✓ |
| 2 | Aux Comp | ✓ |
| 3 | Shaft seal comp. | ✓ |
| 4 | Vp. Comp. | ✓ |
| 5 | EI. Comp. | ✓ |
| 6 | JB. Comp. | ✓ |

4.4 PRESSURE SENSORS

- Fit pressure sensor to test manifold
- Pump up pressure to approx. 10% of sensor range
- Compare pressure readings of ROV sensor and test sensor
- Pump up pressure to approx. 100% of sensor range
- Compare pressure readings of ROV sensor and test sensor
- The difference between readings shall not exceed $\pm 1\%$ FSV i.e. $\pm 2,5\text{Bar}$ for 250Bar sensors and $\pm 0,2\text{Bar}$ for 20Bar sensors

| Sensor | Low value (BAR) | | High value (BAR) | | Criteria | Accepted |
|---------------|-----------------|-------------|------------------|-------------|---------------------|----------|
| | ROV | Test Sensor | ROV | Test Sensor | | |
| 1 Main Return | 5.6 | 5.6 | 19 | 19 | $\pm 0,2\text{Bar}$ | ✓ |
| 2 Aux return | 1.0 | 1.0 | 14 | 14 | | ✓ |
| 3 Filter Main | 2.1 | 2.1 | 19 | 19 | | ✓ |
| 4 Main supply | 7.5 | 7.5 | 219 | 219 | | ✓ |
| 5 Aux Supply | 1.0 | 1.0 | 203 | 203 | | ✓ |
| 6 GFVP 1 | 2.5 | 2.7 | 201 | 201-3 | | ✓ |
| 7 GFVP 2 | 0 | 0 | 189.3 | 189 | $\pm 2,5\text{Bar}$ | ✓ |
| 8 VP3-F1 | 11.7 | 11.7 | 211.1 | 211 | | ✓ |
| 9 VP3-F2 | 5.2 | 5.4 | 205 | 205 | | ✓ |
| 10 VP3-F3 | 9.2 | 9.2 | 227 | 227 | | ✓ |
| 11 VP3-F4 | 6.2 | 6.3 | 231 | 231 | | ✓ |
| 12 Filter Aux | 5.3 | 5.3 | 18.9 | 18.9 | | ✓ |



4.5 LIGHTS AND LIGHT JB

Use lamp, lamp cable, breaker test cable and ground fault test cable.

Repeat the following steps for each lamp connection

- Connect the breaker test cable. Short circuit the outlet and verify that the associated breaker is releasing and that a breaker alarm is occurring on the operator screen.
- Secure one end of the ground fault test cable to the ROV frame, and connect the other end to pin 2 or 3.
- An **115VAC Lights GFD** alarm shall now occur on the operator screen
- Connect lamp cable and lamp
- Switch the light on and regulate intensity from 0 to 100% and back to 0%

| Light | Breaker | GFD | Control |
|-------|-------------------------------------|-------------------------------------|-------------------------------------|
| 1 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| 2 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| 3 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| 4 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| 5 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| 6 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| 7 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| 8 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| 9 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| 10 | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |

| | | | |
|---|--|---------------|----------|
|  KYSTDESIGN SUB-SEA TECHNOLOGY | Document Title Constructor 5 Factory Acceptance Test | Date of issue | Page |
| | | 14/01/2016 | 12 of 13 |
| | | Doc. No. | Rev. |
| | | AF57 FAT | 02 |

5 ALARMS AND ALARM LEVELS

5.1 VP 24VDC GROUND FAULT ALARMS

The valve packs have separate power supplies.

To test the ground fault monitoring system we use the leak detection terminals.

Connect a wire to the ROV frame. With the other end of the wire, make contact with the leak terminals and check for alarm. You might get both leak and GFD when you do this.

Check the operator screen for alarms and indication of GFD.

| Power supply | Accepted |
|--------------|-------------------------------------|
| TCU | <input checked="" type="checkbox"/> |
| ACU | <input checked="" type="checkbox"/> |
| GFVP1 | <input checked="" type="checkbox"/> |
| GFVP2 | <input checked="" type="checkbox"/> |

5.2 ALARM LEVELS

Verify settings in control system.

| | System | Acceptance Criteria | Accepted |
|----|-----------------------------|---------------------|-------------------------------------|
| 1 | EI motor temp | 70° | <input checked="" type="checkbox"/> |
| 2 | TCU temp. | 60° | <input checked="" type="checkbox"/> |
| 3 | TCU oil volume. | 50% | <input checked="" type="checkbox"/> |
| 4 | Aux oil volume. | 30% | <input checked="" type="checkbox"/> |
| 5 | Shaft seal comp. oil volume | 20% & 99% | <input checked="" type="checkbox"/> |
| 6 | Vp comp. oil volume | 20% & 99% | <input checked="" type="checkbox"/> |
| 7 | EI Motor Comp. oil volume | 20% & 99% | <input checked="" type="checkbox"/> |
| 8 | EI Comp. oil volume | 20% & 99% | <input checked="" type="checkbox"/> |
| 9 | Main return Pressure | 6 Bar | <input checked="" type="checkbox"/> |
| 10 | ACU return Pressure | 6 Bar | <input checked="" type="checkbox"/> |
| 11 | TCU high Pressure | 250 Bar | <input checked="" type="checkbox"/> |
| 12 | TCU low pressure | 20 Bar | <input checked="" type="checkbox"/> |
| 13 | Water Filter Pressure | 5,5 Bar | <input checked="" type="checkbox"/> |

|  KYSTDESIGN SUB-SEA TECHNOLOGY | <i>Document Title</i> | <i>Date of issue</i> | <i>Page</i> |
|--|-------------------------|----------------------|-------------|
| | Constructor 5 | 14/01/2016 | 13 of 13 |
| | Factory Acceptance Test | Doc. No. | Rev. |
| | | AF57 FAT | 02 |

COMMENTS

Customer representative

A. Horn

Date

29/01/16

Kystdesign representative

KYSTDESIGN

Date

29/01/16